



## 2024 Year ~ 510 FMP: Floodplain Management Plan's Annual Action Items Progress Report ~ City Of Savannah - 135163

#	Action ID & Description	Related to Goal(s)	Mitigation Category	Responsible Office	Potential Funding Source	Timeline	2020 Comments	2022-2023 Updated Comments	2023-2024 Updated Comments
1	Comprehensive evaluation of drainage system and implementation of selected projects.	1	SP	Stormwater CIP Management	SPLOST	Ongoing	Carry Forward - August 2017 City Council adopted "Savannah Forward: Implementation Plan for City Strategic Plan" that includes a hydraulic analysis of all City of Savannah basins by 2023 and reduce structure flooding resulting from a 25-year rain event by 25% by 2025; as well as experience a 5% reducing in street flooding; City is contracting with engineering firms to update basin studies	<p><b>Placentia Canal:</b> Engineer contractor (EMC) completed the Placentia Fell Street Stormwater modeling study. Currently working on updating the Casey North (Kayton Canal) model.</p> <p><b>Bilbo and Casey North:</b> Engineer contractor (Hussey, Gay, and Bell (HGB)) completed the Bilbo Canal study. The restudy of Casey North underway to update the recent drainage improvements.</p> <p><b>Springfield Canal:</b> Engineer contractor (Thomas and Hutton (T&amp;H)) under contract to complete restudy of the Springfield canal. Two CIP projects within the basin. Current north Springfield widening Morel Park to the Savannah River. Having to redesign the canal on the north side of Louisville Rd. to bypass the historic train trestle. Canal widening from Hwy I-16 to West Gwinnett ST: under redesign and preliminary review of purchasing land / lots to widen the canal on the west side.</p> <p><b>Water Shed Master Plan:</b> In August 2023 the City, under Chatham County application, has submitted a NOI letter for a NOAA grant to have 19 drainage basin studies for a Watershed Master Plan. The city is currently waiting for NOAA to announce in mid-October 2023 if the City was awarded to proceed to the next step.</p>	<p><b>Bilbo</b>_HGB_Complete * <b>Casey North</b> _HGB_ Updating Now * <b>Casey South</b> _EMC_ Updating Soon * <b>Springfield</b> _T&amp;H_ Complete * <b>West Chatham</b> _T&amp;H_ Completed * <b>Fell Street</b> _EMC_ Competed * <b>Placentia</b> _EMC_ Completed * <b>Harmon</b> _Inhouse_ Updating Now * <b>Chippawa</b> _Inhouse_ Updating Now * <b>Wilshire</b> _N/A_ Not Programmed Yet * <b>Windsor</b> _N/A_ Not Programmed Yet * <b>Coffee Bluff</b> _N/A_ Not Programmed Yet * <b>Dundee</b> (County) _N/A_ County Putting Out For Bid Now * <b>St. Augustine</b> (County) _N/A_ County Putting Out For Bid Now * <b>Hardin Canal</b> (County)_N/A_ County awarded grant to perform modeling</p>
2	Enhance Drainage system maintenance program to unclog storm drains/ clear drainage channels and a public education component on proper yard waste disposal and eliminate brush disposal in canals.	1	P, NRP, PIO	Water Resources Environmental Office	Water Resources	Ongoing	Carry Forward - Staff have produced/completed various public education efforts including presentation at various group meetings, social media, and utility bill inserts; staff also produced an educational video and developed an Adopt-a-Drain program. Stormwater resources have otherwise focused on basic response to resident complaints rather than an enhanced program.	Adopt a Drain program is being refurbished and moved to the WaterConnectsUsAll website. Staff completed a storm drain art contest in 2022. It is the first of a 3 phased outreach program using art as a compelling way to educate the public on the storm drain's connection to the ocean.	Adopt a Drain website host updated platform and City's website is no longer compatible. Website will have to be rebuilt. Cost is approximately \$25K with 6 to 8 months to complete. Storm drain marking is still available for community groups looking for service projects.
3	Reserve vacant low-lying/flood-prone/wetland areas for open space through acquisition or regulation	1	P, NRP	Development and Real Property Services	City Budget and FEMA Mitigation grant fund	Ongoing	Carry Forward - New draft flood plain maps are incrementally removing low lands from floodplains as BFE's are lowered, making the goal harder to achieve, without writing new regulations; additionally the financial strain the City is experiencing has prevented any further acquisition	Continue to look for opportunity for purchasing lots, but no active actions at this time.	With the recent storm (Hurricane / Tropical Storm Debby 2024) affecting residential homes, the City Manager has requested an inquiry of purchasing structures were affected by the storm through a federal grant. The Real Estate Services department has been assigned the task. .
4	Evaluate FEMA-purchased properties for the highest use in floodwater/stormwater storage.	2	P, PP	Real Property Services; Stormwater Mgmt.	City Budget	Ongoing	Carry Forward - City used FEMA purchased property to reduce flooding in Bacon Park neighborhood (2016); City developed a plan to use 4 larger acquired properties as a tree farm/nursery which would supply the City's Park and Tree department; growing trees would help absorb flood waters; in 2019, City identified three sites and began the training program; as of 2020, the trees have been planted are continuing to grow	2022 & 23 placed gazebos on two lots, Leedsgate and Clay Streets for community residents. ** <b>Vicksburg Pond:</b> Stormwater utilizing Bacon Park lots for a detention pond. Design Completed out for construction BID.	Continued successful implementation of Stormwater CIP projects Vicksburg Pond and Culvert Improvements construction. Construction of the large detention pond underway
5	Require in the revision of the Subdivision Ordinance that all new subdivisions dedicate 20% of land as green space.	1	P, PP	Development Services	City Budget	Completed	Carry Forward - City has adopted the Coastal Stormwater Supplement to the Georgia Stormwater Management Manual by reference in its Stormwater ordinance	PART 8- PLANNING AND REGULATION OF DEVELOPMENT, CHAPTER 12. - LANDSCAPE AND TREE ORDINANCE, Sec. 8-12008. - Design requirements. Requires 20% Green Space.	Completed
6	Designate GDOT properties that are unused as areas for flood storage.	1	P, PP	Stormwater Management	City Budget	Ongoing	Carry Forward - GA DOT continues to clear the trees from I-95, I-16, and I-516 rights-of-way creating open space	GADOT is widening a major parts of I-16 and I-95 for growth of the GA Ports Authority and population growth.	GA DOT transportation improvements for KIA Car Plant requires using much of the Right of way for the widening projects.

#	Action ID & Description	Related to Goal(s)	Mitigation Category	Responsible Office	Potential Funding Source	Timeline	2020 Comments	2022-2023 Updated Comments	2023-2024 Updated Comments
7	Reduce future vulnerability of Vallombrosa area through acquisition or regulation.	2	P, PP	Development Services	City Budget	2-3 YEARS	Carry Forward - Vallombrosa Plantation is currently being developed toward a natural and hunting preserve by its owner. Draft Flood maps add property that may be developed in this area of concern, without additional development regulations; the City does not have the funds to acquire or update regulations, however during the plan review process, the Flood reviewer encouraged builders to elevate finish floor height to match the previous FIRM designation	Land is too valuable and need for housing diminishes the opportunity. Promote wetland conservation for open space and ensure the ten additional feet setback are enforced.	Additional Subdivision Development. Lack of housing units in Savannah prevent the purchase of buildable lands. Enforcing the 35 feet set back from salt water marsh for open space.
8	Add additional higher regulations to the Flood Damage Prevention Ordinance that will prohibit enclosures of areas of greater than 300 square feet below the BFE.	2	P, PP	Development Services	City Budget	Ongoing	Carry Forward - Higher ordinance language was drafted, but upper administration in the City does not want to implement the higher limitations at this time.	Still having negative reaction to limiting building restrictions.	Still having negative reaction to limiting building restrictions. But looking into adopting a two feet freeboard to start in January 2025
9	Continue acquisition/demolition of high-risk flood-prone properties.	2	P, PP	Real Property Services	FEMA Mitigation Grant Funds and SPLOST	Ongoing	Carry Forward - The City acquired 10 properties in 2015, three of which were in FEMA's RL database; since, the City has maintained a list of citizens who have inquired about buyouts but no more have been purchased.	Continue to maintain a list of potential buyout. However, seeing decrease in Flood Insurance Policies due to RR 2. * Currently have ten dwellings on the list. See RLAA Action Report for list of structures.	Continue to maintain the ten dwellings on the list for purchasing, Provided the list to Real Estate Service for review for future grant submittal due to presidential declared disaster from Hurricane Debby
10	Evaluate the feasibility of a floodproofing program for homes where acquisition is not an option – especially historic structures	1	P, PP	Development Services, Real Property Services	FEMA Mitigation Grant Funds for eligible type projects and SPLOST	Ongoing	Carry Forward - COS promotes homeowners contact City Staff for an "on site visit" through annual outreach (mailers, meetings, phone calls); City staff will provide retrofitting advice that includes elevation that if applied could lower flood damage costs and potentially prevent a home from being substantially damaged; also encourages owners/developers to implement flood protection techniques during plan review process.	Through outreach insert to the community, The City continues to send out retrofitting information to the community and advertise city personnel site visits. During 2023 made a two Site Visits to encourage floodproofing protection prior to the flood.	Through outreach insert to the community, The City continues to send out retrofitting information to the community and advertise city personnel site visits. During 2024 made a three Site Visits to encourage floodproofing protection prior to the flood. XXX E 36th St, XXX E 37th St., and XX Gerald Dr.
11	Target critical facilities for flood mitigation.	1	P, PP, ES	Various City agencies	SPLOST and FEMA mitigation grant funds	Ongoing	Carry Forward - Critical Facilities continue to be checked for compliance with the Flood Damage Prevention Ordinance; promotion of protection of Critical Facilities continues through outreach (including newspaper inserts, mailings, and letters to RLA) and advertisement of onsite inspections.	Ensuring warehouses are not storing hazardous materials in the 500 and 100 yea floodplain.	Continue to ensure Savannah Police and Fire Department building remain above the 500 Year floodplain. Require warehouse owners to record a Non Conversion Agreement with the deed.
12	Post flood mitigation information at libraries, post offices, heavily trafficked municipal buildings and community centers. Develop and post "potential high water mark" sign	3	PIO	Development Services	City Budget	Ongoing	Carry Forward - City provides updated flood information in the library and Development Services buildings. COS is working with Chatham County to implement Georgia Tech's "Smart Sea Level Sensor Project" ; COS has also solicited a contractor to develop a Program for Public Information (PPI)	Teamed up with Unincorporated Chatham County to check on a quarterly basis that the newspaper insert outreach (OPC) are plentiful at the library and other several governmental buildings.	Continued to place outreaches in the library and governmental buildings.
13	Continue to enhance newly implemented City website "flood protection information" webpage.	3	PIO	Public Information Office	City Budget	Ongoing	Carry Forward - City continuously updates this website; website provides links to Chatham County HMP, revised 2018 FIRM panels, FMP and RLAA Plans, "Smart Sea Level Sensor Project," and many other resources; The City also added new EC, LOMA, FEMA Fact Sheets, and building permit forms.	Highlighted Hurricane protection measure for Ian Nicole and Idalia. Keep adding new documents to include the new FEMA's Elevation and Dry Flood Proofing Certificates. New details o	Used the site to provide Debby information to include road closures , Social Media topics, and recovery information. * Updating the site with recent LSU AgCenter (https://www.lsuagcenter.com/topics/family_home/hazards_and_threats/floods_hurricanes)
14	Continue coordination with CEMA, NWS and USGS to enhance flood warning system	3	ES	Public Safety/Emergency Management	City Budget	Ongoing	Carry Forward - City of Savannah promotes CEMA Alert system (which also forwards NWS alerts); Additionally, City participates in Georgia Tech's "Smart Sea Level Sensor Project"; Savannah Development Services also has social media	City's Emergency Manager sends out warning text and emails concerning storms and other weather related hazards issued by federal agencies	Continue to use CEMA and Savannah combined Rave Alert Weather Report to disseminate NWS warnings.

#	Action ID & Description	Related to Goal(s)	Mitigation Category	Responsible Office	Potential Funding Source	Timeline	2020 Comments	2022-2023 Updated Comments	2023-2024 Updated Comments
15	Continue flood preparedness and outreach activities at local community events	3	PIO	Public Information Office and Development Services	City Budget	Ongoing	Carry Forward - City of Savannah provides flood education outreach at various events around the City	Participated at Earth Day, Heard Elementary Stem Night, and CEMA Hurricane Expo, Scheduled to be at GIS day	Participated at Earth Day, Hurricane expo, Heard Elementary Stem Night, GIS day, Garrison School and Savannah Engineering Academy
16	Organize public information campaign and organize public cleanups to reduce litter/debris in storm drains.	3	PIO, NRP	Public information office, local environmental organizations, facilities maintenance	City Budget	Ongoing	Carry Forward - In conjunction with statewide River's Alive effort, COS has organized multiple river cleanup events; additional outreach includes inserts in utility bills, video PSAs, and advertisements in the community newspaper; COS also started a pilot program to pay houseless people to pick up litter in wetlands and waterways, looking for grant funding to increase the budget and lengthen the project	City Council members have held numerous litter clean up events each year and the City of Savannah organization holds an annual employee day of service litter clean up in the spring.	Staff recruited environmental nonprofits to help with supplying kayaks for a cleanup in October 2023. Another is scheduled for October 2024. Savannah employees participate in a fall and spring day of service and pickup litter from streets and stormwater ditches.
17	Conduct public outreach and direct technical assistance – particularly targeting repetitive loss properties and discussion of potential funding.	3	PIO	Development Services	City Budget	Ongoing	Carry Forward - COS has provided several educational presentations in various schools, as well as to many community organizations. City staff has also held neighborhood meetings in neighborhoods that flood. Staff created a New Water Customer Packet given to every new and existing water customer that includes information on water as well as wastewater and sewer. COS staff initiated a pilot program with SCCPS middle school teachers on water education (cost per student is \$8)	2023 City personnel help storm improvements meeting for midtown residences. Discuss deep tunnel drainage improvements. The City has a rain barrel voucher program which started in 2022. Each City of Savannah water customer is eligible for one barrel upon completion of a home water audit.	Send out two direct mailings to Rep Loss area to contact me for grant information. * Participated different school STEM in areas that have repetitive flooding, talk with parents about flooding and funds and provide Act 330 handouts.
18	Educate the public on the use of permeable concrete paving and establishment of rain gardens to reduce flash flooding impacts	3	PIO	Local environmental groups, Savannah State and Georgia Tech; Stormwater Services and Engineering	Organizational Budgets	Ongoing	Carry Forward - City promotes permeable products during Site Plan review meetings with designers and owners; installed two demonstration rain gardens in 2016; FEMA mitigation grant awarded to the City to plan trees in purchased RL properties that can be transplanted around the City; also received a grant to install green infrastructure in mid town shopping center and green roof in tourist downtown district; City sponsored a rain barrel awareness program; City streets get rehabilitated with the Permeable Paver Program	The City provide information at school events, Hurricane Expo, GIS Day, Earth Day, and other community meetings. The City Water Resources Division constructed a stormwater quality exhibition in Habersham Village. The project included install of permeable pavers on Lamara Drive, install 2 rain gardens, signage, and designer, in color storm manhole covers. Project was completed in 2023.	Water Resources has incentive for residential rain gardens to assist property owners with design. Five year education campaign started in 2024 to reduce lawns, conserve water, plant natives, and eliminate insecticides and herbicides.
19	Interview and coverage on local news, in newspaper articles and through advertisement to promote flood mitigation.	3	PIO	Steering Committee; Public Information Office; Savannah State; Georgia Tech	City Budget	Ongoing	Carry Forward - City staff has done multiple interviews after storm events and to promote various flood education resources	Savanna Morning News and local TV stations promoted storm safety measures during Hurricanes Ian and Idalia	During Hurricane Debby, news networks had interviewed City officials concerning the local flooding, hazards of flooded streets, and mitigation.
20	Provide flood mitigation update and outreach to neighborhood groups and other interested parties via an email group address.	3	PIO	Steering committee and development services	City Budget	Ongoing	Carry Forward - CEMA and COS sent out notices, emails, tweets, and Facebook posts; Flood protection website is regularly updated to keep material fresh and relevant	SAVANNAH (March 21) — The City of Savannah will host an informational meeting about the Casey South Phase 2 drainage improvements project on March 28 at 6 p.m. at the Jewish Educational Alliance (JEA) located at 5111 Abercorn Street. City staff will present the latest updates on the project which provides drainage benefits to surrounding neighborhoods including Ardsley Park and Habersham Village. The City will be utilizing construction methods such as deep tunneling to minimize disruption to the neighborhoods and avoid damage to tree roots.	Used the Savannah Morning News send an email blast to subscribers of the " Are you Prepared for the Next Flood?" 8 page outreach. Continue to have the same paper insert at neighborhood meeting.
21	Organize annual/semi-annual single-focus public workshops/meetings to discuss flood mitigation.	3	PIO	Public Information Office, Development Services, and	City Budget	Ongoing	Carry Forward - Conducted community meetings for Casey Canal and Leedsgate Neighborhood projects. Also conducted meetings for the GA Tech Sea Level Sensors Project	Stormwater Dept hosted a meeting concerning Casey South Phase 2 drainage improvements project that affects Ardsley Park and Habersham Village.	Ongoing through Stormwater Dept. activities of drainage neighborhood meetings.

#	Action ID & Description	Related to Goal(s)	Mitigation Category	Responsible Office	Potential Funding Source	Timeline	2020 Comments	2022-2023 Updated Comments	2023-2024 Updated Comments
22	Provide flood protection assistance to vulnerable populations (elderly, disabled and low-income individuals) so they can purchase flood insurance.	1, 3	PIO	Real Property Services; Savannah State	City Budget	2-3 Years	Carry Forward - Not much progress, in person outreach paused due to COVID-19	No funding. Still promote mitigation efforts to lower flood insurance policy premiums, However, with the implementation of Risk Rating 2.0, many of the easily accomplished improvements are no longer creditable for reduction.	Continue to research possible means through grants, but no opportunities at this time.
23	Strategically focus SPLOST funds toward identified drainage improvement projects.	1	SP	Stormwater CIP Management	City Budget	Ongoing	Carry Forward - City has 12 CIP line items addressing failing pipes, drainage studies, pavers replacement, and increase pipe capacity	In August 2023 the City, under Chatham County application, has submitted a NOI letter for a NOAA grant to have 19 drainage basin studies for a Watershed Master Plan. The city is currently waiting for NOAA to announce in mid-October 2023 if the City was awarded to proceed to the next step.	2024 Adopted Milage Rate allocated stormwater management CIP funding of \$3.5M towards five specific projects
24	Promote flood insurance through community notification to citizens and business personnel by newspapers, letters, and public outreach	3	PIO	Development Services	City Budget	Ongoing	Carry Forward - Flood Insurance information is part of every flood determination letter and included in other outreach materials (RL areas, Savannah Morning News, and SFHA mailing)	OPC - December 18, 2022 and OPF Jan 18, 2022 and two outreaches to the RLAA	OPC - December 26, 2023 and OPF Jan 3, 204 and two outreaches to the RLAA
25	Document drainage improvements in SFHAs and request revisions to the applicable FIRM maps to reflect new conditions through the FEMA LOMR process.	1	P	Development Services	FEMA	Ongoing	Carry Forward - Pipemakers Canal received LOMR 16-1717P; although the LOMR pertains to City of Pooler, the canal effects Savannah; part of updates to Flood Damage Prevention Ordinance includes adding language to ensure a LOMR is completed by owner prior to completing development that alters a watercourse; Received LOMR for development under five acres in New Hampstead; send FEMA request to accept the City drainage improvements study along the Case Canal South; Send GA DNR EPD Floodplain Division requests to provide new studies of the area	developers applying for LOMR's for fill being placed at building new S/D. Continue to ask for updated Stormwater studies for the Casey North and Wilshire basins so GA DNR can provide updated FIRM for the area.	The City signed nine Community Acknowledge Forms for developers applying for LOMRs. Continue to ask for updated Stormwater studies for the Casey North and Wilshire basins so GA DNR can provide updated FIRM for the area.
26	Remove building code/insurance disconnect through education of builders/realtors and modification of technical review checklist (cross-check NFIP/Insurance/Ordinance/IBC).	3	P, PP	Development Services	City Budget	12 Months	Carry Forward - COS conducted training sessions (11); created a plan review sheet for builders to use when submitting a building permit application; promote this information on the Flood Protection website, newspaper publications; letters to the floodplain, and RLA and realtor workshops	Add article in the outreach to the community (OPC) explaining the RR 2.0 changes	Meet with Home Builders Committee about HUD two feet freeboard for new homes in the SHA. Promoted the change with local engineering origination. Also, the ASCE 7-22 future conditions requirement of a two feet FB and 500 year requirement that will go into effect in 2026.
27	Prioritize CIP projects to address flooding in the following areas: Victory Drive, Skidaway & 41st, 37th MLK, Montgomery & 52nd, Abercorn & 65th, Springfield Canal, Cloverdale, Detention Pond @ 52nd Derenne, Bilbo basin and Placentia basin.	1, 2	SP	Stormwater Management	City SPLOST funding	12 Months	Carry Forward - Majority of projects deal with street or nuisance flooding; however most remain unfunded; currently on project is under construction, one is under design, and two are in an ongoing design process.	Abercorn and Habersham at 56th and 63rd Streets flooding: concept of deep bore tunnel system advertised for bids. Spring Field, awarded BRIC grant to design and increase pipe size plus detention ponds: engineering design underway and waiting on USACE permit approval. Bilbo: Three culver crossing and channel widening have been completed.	Vicksburg Pond and Culvert Improvements construction LaRoache Ave. Culvert Replacement construction Casey Phase II (54th, 56th, and 57th St. construction) (Habersham Village and Abercorn Deep Tunnel Design) Bilbo Canal Phase II construction Vassar St. Improvements (construction contract out for bid) *** For Springfield Canal Improvements See Action Item #34.
28	Complete a study to evaluate the effectiveness of a stormwater utility based on impervious area and its impact on the typical homeowner.	1	SP	Stormwater Department and City Council	City Budget	36 Months	Carry Forward - Consultant has been awarded a contract to perform a study of the Stormwater Unity Program; utility fee is not an option.	On Going. Project is being studied for the third time.	Stormwater Utility Comprehensive Study and Implementation Plan contract was awarded to Stantec with plans to be completed by Fall of next year (2025). It is planned that at that time City Council will vote on the adoption of a stormwater utility.
29	Support the Chatham County-Savannah MPC Greenway Plan and coordinate with the MPC on the Plan as needed	1	P, NRP	Parks and Recreation Department	City and Council Combined funding of the MPC	48 Months	Carry Forward - COS working with Chatham County to achieve flood protection mitigation for the Truman Linear Trail Project; COS is specifically working on the City's portion from DeRenne to Henry Street; Concept report has been approved by GA DOT; County has completed its portion, City portion has been delayed due to lack of funds.	Project split into three Phases. PH 2 B: Project Leader: Dan Reel, From DeRenne Ave to East 52nd St along the Truman Parkway. The project design is completed and out to bid for construction. ** PH 3, Doug Patton: Abercorn and West Montgomery Cross Rds to Abercorn and Middleground Rd: City advertising for design RFP. *** City Alderman proposing to connect the train from Abercorn and West Montgomery Cross Rds to Sallie Mood Dr. at Lake Mayer.	Tide to Town project ongoing. Study and Design underway. New section to start at Abercorn @ Middleground Rd, along Middleground Rd to Montgomery Cross Road to Lake Mayer @ Sally Mood.
30	Consider participation in FEMA's high water mark initiative.	1,3	PIO	Development Services	City's operating budget	36 Months	Carry Forward - COS is concentrating on the Sea Level Rise Study and GA Tech's Tide Sensor Project	Substituting the GA Tech's Tide gages program,	Completed under GA Tech Smart Tide Sensors.

#	Action ID & Description	Related to Goal(s)	Mitigation Category	Responsible Office	Potential Funding Source	Timeline	2020 Comments	2022-2023 Updated Comments	2023-2024 Updated Comments
31	Coordinate with the Chatham County Resource Protection Land to acquire lands vulnerable to flooding through SPLOST funds.	1, 2	P, NRP	Parks/Rec Dept. cooperation with the MPC & SAV City Council	SPLOST Funding	36 Months	Carry Forward - COS is coordinating with Chatham County Resource Protection Land to acquire land vulnerable to flooding through SPLOST funds; no recent action due to lack of funding.	No new activity	Have a couple of meeting with Jackie Jackson with Chatham County. Discussed Grant opportunities but no funds.
32	Develop a Watershed Master Plan for the City	1	P, PP, NRP	Development Services	SPLOST Funding	6 Months	Carry Forward - Instead of Watershed Master Plan, COS and Chatham County are completing a Sea Level Rise Plan; Contractor is developing stormwater models based on the City and County's stormwater GIS layers; Phase one has been completed and was presented to the Coastal GA user Group, City Engineering, and Mayor	Continue to look for funding sources. Estimated cost is \$400K per basin X 19 basin = \$7.6M for Savannah alone. there are 24 Basins within the City Limits. Under Chatham County lead, the City co-submitted a Letter of Intent (LOI) in August for a NOAA Climate Resilience Regional Challenge grant to complete the Watershed Master Plan. NOAA will announce if our application can proceed to the next level in October 2013. In 2022 City of Savannah Water Resources completed updates to the Vernon River Watershed Plan and the Abercorn Creek Watershed Plan.	City continues to apply for Federal grant for funding, but no approvals. City paid for additional studies using SLOSH funds. Received completed West Chatham Study for the New Hampstead area - that currently being developed with several S/D and large warehouse. Contracting with EMC to completed the Case South study. HGB completing the Casey North Study.
33	Promote low impact development techniques and green infrastructure projects	1	P, PP, NRP	Stormwater Services	City Budget	Continuing	New Project to promote low impact development techniques such as pervious pavers and rain barrels, etc. to reduce stormwater runoff and reduce urban flooding	Water Resource gave out free rain barrels. City of Savannah conducted 3 rain barrel give away event in 2022 with Ogeechee Riverkeeper. City then started a rain barrel voucher program. Currently each water customer is eligible for 2 barrels when they complete Lead Pipe Survey and Home Water Audit.	Staff continues to promote green infrastructure. Example is new commercial site across from the arena which installed 2 new rain gardens and a cistern to collect rain from roof for irrigation. All landscape plantings are indigenous and specifically selected to support pollinators.
34	Springfield Basin Phase 1 improvements. Canal District DR-905.	1,2	P, PP, SP	Stormwater Services	SPLOST Funding	2022 -2023	New Project. Design and construction over the next 3 years.	Still in Design Phase. Engineering contractor about 70% completed with design. Wetlands application submitted to USACE and waiting for their approval.	<b>Springfield Canal Improvements</b> (Louisville Rd. bridge/roundabout/viaduct) design 30% plan submittal with USACE NWP approved. <b>Springfield Canal Improvements</b> (SCAD – 703 Louisville Rd. development agreement canal wall design submittal and permit approval) <b>Springfield Canal Improvements</b> (BRIC grant design RFQ and negotiations for design services scope and cost) <b>Springfield Canal Improvements</b> (Tremont Rd. Culvert replacement survey complete and design services initiated). <b>Springfield Canal Improvements</b> (Magazine Ave. and S&O Canal Culvert Replacement –initiated survey to begin design). <b>Springfield Canal Improvements</b> (Wetland Park continued design and permitting)

Develop a Watershed Master Plan for the City.			Develop a Watershed Master Plan for the City.		
Flooding Source	Engineer of Record	Status	Flooding Source	Engineer of Record	Status
1. Bilbo	HGB	Complete	8. Placentia	EMC	Complete
2. Casey North	HGB	Updating Now	9. Chippewa	In-house	Updating Now
3. Casey South	EMC	Updating Soon	10. Wilshire	N/A	Not programmed yet
4. Springfield	T&H	Complete	11. Windsor	N/A	Not programmed yet
5. West Chatham / Little Ogeechee)	T&H	Complete	12. Coffee Bluff	N/A	Not programmed yet
6. Fell Street	EMC	Complete	13. Dundee (COUNTY)	N/A	County putting out for bid
7. Harmon	In-house	Updating Now	14. St. Augustine	N/A	County putting out for bid * County Project
			15. Hardin Canal (COUNTY)	N/A	County awarded a FEMA HMP grant to conduct basin study