(6562)
SAVANNAH, GA. VOL 1

75

ADD'L. SHEET

JAN. 1936

TERRITORY SHOWN ON THIS SHEET OUTSIDE OF CORPORATE LIMITS

TERRITORY COVERED BY THIS DETACHMENT NO LONGER CORRECTED. SEE SHEET 79.

Savannah River

UNION BAG & PAPER CORP'N OF GA.

MACHINE RM

MACH. RM

BAG FACTY ADD'N

DOCK PAPER & BAG STOREHOUSE

BRICK STGE

GENL STGE

SALT STGE

LIME KILN BLDG

CRUSTICIZING RM

BOILER RM

TURBINES

SHOP RM

STORE RM

FINISHING RM

STOCK PREPARATION RM

DILUTION RM

WOOD PLANT

PULP STGE

BEATER RM

BORED & BAG STGE

SHIPPING STGE

FIRE SHOP

MILLWRIGHT SHOP

GENL MILLWRIGHT

CHECK SHOP

PRINTS

COOPER SHOP

COOPERS OFF'S

FIRST AID

CHEESEBOX

EDUCATIONAL BLDG

STORE

CONC. LOADING RAMP

W. HO.

AUTO PARK'G

ROAD

BUTLER BLVD (SOUTH RD)

802

NO EXPOSURE

MAIN ENTR. RD.

RAILROAD DOCK

WIRE FENCE

PLANT DRIVE

PRIVATE DRIVE

OIL SEPARATOR BOX

SEPARATOR TK.

GENERAL OIL EMULSION CORP.

CERTAIN TEED PRODUCTS CO. OF GA.
MFRS. OF COMPOSITION ROOFING

PAPER STGE YARD

MACH RM

OFF FELT W. HO.

OFF FELT WARE HO.

MEXICAN PETROLEUM CORP. OF GEORGIA
Frozen Risk

TANK TABLE

No	Capy Bbls	Contents
1	77,500	Kerose
2	77,500	Kerose
3	77,500	Kerose
4	77,500	Fuel Oil
5	78,000	Fuel Oil
6	78,000	Fuel Oil
7	15,000	Gasoline
8	15,000	Gasoline
9	15,000	Gasoline
10	15,000	Gasoline
11	15,000	Gasoline
12	15,000	Gasoline
13	15,000	Gasoline
14	15,000	Gasoline
15	15,000	Gasoline
16	15,000	Gasoline
17	1,070	Varying
18	1,070	Varying
19	1,070	Varying
20	1,070	Varying
21	1,070	Varying
22	1,070	Varying
23	1,070	Varying
24	1,070	Varying
25	2,235	Asphalt
26	2,235	Asphalt
27	2,235	Asphalt
28	2,235	Asphalt
29	2,235	Asphalt
30	2,235	Asphalt
31	3,055	-
32	3,055	-
33	3,055	-
34	3,055	-
35	3,055	-
36	3,055	-
37	3,055	-
38	3,055	-
39	8,240	-
40	8,240	-
41	538	Wes. Oil
42	538	Wes. Oil
43	643	Naphtha
44	643	Naphtha
45	600	(Transport)
46	560	-
47	560	-
48	600	-
49	600	-
50	205	Fuel Oil
52	205	-
53	1,610	-
54	1,610	-
56	200	Oil
57	1,235	Naphtha

MEXICAN PETROLEUM CORP. OF GEORGIA

WATCHMEN - RAND CLOCK - POWER STEAM & ELECTRIC - STEAM: FUEL OIL - WATER SUPPLY FROM ARTESIAN WELL & SAVANNAH RIVER, DIRECT PRESS. SYSTEM BY 1000 GALS PER MIN. INGERSOLL-RAND STEAM CENTR PUMP.

FIRE DEPT: ORGANIZED BRIGADE REGULAR DRILLS SUPERVISED BY FIRE MARSHALL - ONE FORD CHEM. & HOSE WAGON - ONE FORD CHEM & HOSE TRAILER HAND HOSE REELS - 3 - 40 GAL. FOAM ENGINES 3 PORTABLE FIRE SHIELDS 20 GAL EXTGRS DISTRIB'D MISCL MINOR EQUIPMENT - TOTAL HOSE 1250 FT TOTAL 19920 LBS OF A & B FOAM CHEMICAL.

NOTE: TANKS NUMBER 1-2-3-11-12-13-14 HAVE FOAM CONN'S OUTSIDE DIKES.

WATCHMAN PITS CLOCK - HEAT STG PRS FUEL CO. POWER ELEC. TWO 100,000 GAL GRAVITY TANKS, CITY WATER SYSTEM 20,000 (600 G.P.M. ELEC. F.P. PUMPING TO TANKS & SYSTEM FROM 12" CONN. AT PUMP HO.

SCALE 100 FT. TO ONE INCH

← ABOUT 1500 FT. TO UNION BAG & PAPER CORP. →